



## RELIEF WELL #2 Development Driller II

## RELIEF WELL #1 Development Driller III

# RELIEF WELLS & SUBSEA CONTAINMENT

**PROGRESS**

- ▶ DDII - MC 252 #2
- ▶ Spudded well - May 16th
- ▶ Set 36" casing at 5,471' - May 16th
- ▶ Set 28" casing at 6,614' - May 21st
- ▶ Set 22" casing at 8,576' - May 24th
- ▶ Set 18" casing at 9,898' - June 20th
- ▶ Set 16" casing @ 11,939' - June 27th
- ▶ Set 13 5/8" casing @ 13,870' - July 4th
- ▶ Set 11 7/8" casing @ 15,874' - July 11th

**PROGRESS**

- ▶ DDIII - MC 252 #3
- ▶ Spudded well - May 2nd
- ▶ Set 36" casing at 5,494' - May 2nd
- ▶ Set 28" casing at 6,730' - May 5th
- ▶ Set 22" casing at 8,762' - May 8th
- ▶ Set 18" casing at 9,945' - May 24th
- ▶ Set 16" casing at 12,057' - June 2nd
- ▶ Set 13 5/8" casing at 13,869' - June 9th
- ▶ Set 11 7/8" casing at 15,836' - June 19th
- ▶ Depth 17,864' - July 28th
- ▶ Preparing to run 9-7/8" casing - July 28th

## OVERVIEW

BP intends to drill two wells designed to intersect the original wellbore above the oil reservoir. This will allow heavy fluid to be pumped into the well which will stop the flow of oil from the reservoir. Cement will then be pumped down to permanently seal the well.

